1st & final Bill.

M.A.R. 57 (Rule 116)

Measurement Book

No. C/09 170859

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Name of the work:- Providing Asphalting to pot hole & filling & road cutting in Dasarahalli ward No.15 Name of Agency:- Sri G.N. Ramesh Estimate Cost :- 10.00 Lakhs Job Code No :- 015-16-000010 A/S NO :- EE/DD/AS/23/15-16 Dated 04.01.2016 T/S NO :- EE/DD/TS/23/15-16 Dated 04.01.2016 Work Order No:- EE/DD/WO/86/15-16 Dated 24.03.2016. Measurement Recorded on :- Item No: 1 Earth work excavation by manual means in ordinary soil including an average lead in all kinds, lifting and throwing in horizontal direction upto 2 metres and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed. No disposal						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Earth to be leveled neatly after breaking of clods complete as per Specification Complete as per Specification as per direction of Engineer-in-charge. Premeasurement recorded on vide P.g. No. 170857 of this MB.				Total 365.68 Limit 357.85 @ 7R 77.55	365.68 m^3 357.85 m^3 77.55	27751.00/-
	Item NO: 2 providing, Dasting, Spreading & Compacting graded stone aggregates to wet mix macadam Specification including premixing the material with water at OMC in mechanical mixplant carriage of mixed method of mechanical mixplant uniform layers with paver in sub-base/base Course on well Prepared Surface & compacting with vibratory Roller to achieve the desired density complete as per Specifications. Specification NO. 406 with all leads ad lifts etc. complete as per the direction of Engineer-in-charge of the work. Premeasurement recorded on vide Page no. 170858 of this MB				Total 304.74 Limit 292.93 @ 7R 1598.27	304.74 m^3 292.93 m^3 1598.27	468181.00/-

M.A.R. 57 (Rule 116)

Measurement Book No. C/09 170860

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Item NO: 3 Removal of all failed material, trimming of completed excavation to provide firm vertical faces, cleaning of surface, painting of tack coat on the sides and base of excavation as per clause 500.3 back filling the pot holes with hot bituminous material as per clause 500.4 Compacting trimming & finishing the surface to form a smooth Continous surface, all as per clause 3004.2. Complete as per Specification Filling pot holes & patch repairs with bituminous concrete 40 mm Complete as per Specification & as per direction of Engineer-in-charge. Kamalapuda Nagar	1	4.50	2.60		35.10	
		1	4.00	2.00		32.00	
		1	5.00	2.60		26.00	
		1	3.00	3.00		27.00	

RE-DO AS PER INSTRUCTIONS

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Sides LHS	1	20.00	1.20		24.00	
	RHS	1	15.00	1.00		15.00	
	Bhuvaneshwarinagara	2	3.60	2.70		19.44	
		3	2.70	2.80		22.68	
		2	2.80	2.00		11.20	
	Sides LHS	1	25.00	1.20		30.00	
	RHS	1	12.00	1.00		12.00	
	officers model colony	3	3.00	2.70		24.30	
		2	2.80	2.70		15.12	
		2	2.00	3.00		12.00	
	Sides LHS	1	30.00	1.20		36.00	
	RHS	1	15.00	1.00		15.00	
	Ramesh Road	2	5.50	2.00		22.00	
		3	5.00	2.50		37.50	
		2	4.00	2.80		22.40	
		1	6.00	2.00		12.00	
	Sides LHS	1	28.00	1.20		33.60	
	RHS	1	18.00	1.00		18.00	

M.A.R. 57 (Rule 116)

Measurement Book No. C/09

170861

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Mosque Road	2	3.00	2.20		13.20	
		2	2.80	2.70		15.12	
		1	6.00	2.00		12.00	
	Sides LHS	1	26.00	1.20		31.20	
	Sides RHS	1	21.00	1.00		21.00	
	Nageshwari temple Road	3	3.00	2.70		24.30	
		2	4.00	2.00		16.00	
		2	3.60	2.70		19.44	
	Sides LHS	1	27.00	1.20		32.40	
	RHS	1	20.00	1.00		20.00	
	Pampa mahakavi Rd.	2	4.70	4.50		42.30	
		3	3.60	1.80		19.44	
	29/5/17	2	3.00	2.70		16.20	

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Sides LHS	1	18.00	1.20		21.60	
	RHS	1	18.00	1.00		18.00	
	SM Road	3	5.00	1.20		18.00	
		2	4.10	2.10		17.22	
		2	5.00	1.80		18.00	
	Sides LHS	1	30.00	1.20		36.06	
	RHS	1	15.00	1.00		15.00	
	Kayturinagara	3	5.00	2.20		33.00	
		2	5.00	2.00		20.00	
		3	3.00	2.70		24.30	
	Sides LHS	1	22.00	1.20		26.40	
	RHS	1	10.00	1.00		10.00	
	Kalaparthi nagara	2	5.00	2.00		20.00	
		3	2.80	2.80		23.52	
		2	1.80	2.70		9.72	
		2	3.00	1.80		10.80	
	Sides LHS	1	26.00	1.20		31.20	

M.A.R. 57 (Rule 116)

Measurement Book No. C/09 170862

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	RHS	1	12.00	1.00		12.00	C&FF
	Nrupathunaga nagara	1	6.00	2.00		12.00	
		1	5.00	1.80		9.00	
		1	3.80	2.80		10.64	
		1	23.00	1.20		27.60	
		1	10.00	1.00		10.00	
					Total	1218.94	
					Limit	1171.75 m²	
					@ 7R	345.44	404769.00/-
	Item No: 4 Conveying the excavated earth filled, debris burden earth etc., to lead of 0 to 4 kms distance & over by using						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	by using Private vehicle this includes the cost of loading, & Unloading charges etc., complete as per specification & as per direction of Engineer of in-charge.						
	Qty vide item No. 1					357.85	
					@ TR	72.96	26109.00/-
							926810.00
					GRAND TOTAL		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

Audited and admitted Rs. 926810/-
Passed by Chairman 856227/-
(.....)
by Serial No. 70583
Name of work.....
Name of Contractor of nature of Agency.....
Date of commencement of work.....

Asst. Engineer

M.A.R. 57 (Rule 116)

Measurement Book No. C/09 170863

From.....To.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Certified that the work done satisfactorily Certified that the debris removed from the work spot.						

ಸಹಾ/ಕಾ.ಇ